

**BOULEVARD TOGETHER HOUSES
LOW-RISE & HIGH-RISE**

ID	Task Name	Start	Finish	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3,
				Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	LOW RISE BUILDINGS:	Mon 5/30/22	Fri 6/7/24																												
2	1 - Building #17 (72 units):	Mon 5/30/22	Fri 11/10/23																												
3	872 Ashford Street:	Mon 5/30/22	Fri 6/23/23																												
4	Sidewalk Bridge	Mon 5/30/22	Fri 6/3/22																												
5	Pass Through Units	Mon 7/25/22	Fri 8/19/22																												
6	Roof	Mon 8/1/22	Fri 4/7/23																												
7	Masonry	Mon 9/12/22	Fri 3/24/23																												
8	Common area	Mon 8/8/22	Mon 4/10/23																												
9	Elevator #1	Mon 8/22/22	Wed 12/14/22																												
10	Solar Panel Installation	Mon 6/5/23	Fri 6/23/23																												
11	Low Voltage Wiring & Security Installation	Mon 2/6/23	Fri 4/21/23																												
12	Apartment Work	Mon 6/27/22	Fri 10/28/22																												
13	Window Caulk Removal (Exterior)	Mon 6/27/22	Fri 10/28/22																												
14	Windows	Mon 7/25/22	Fri 10/28/22																												
15	Electrical	Mon 8/8/22	Fri 10/28/22																												
16	Kitchen / Bathroom / Interior Doors	Mon 8/8/22	Fri 10/28/22																												
17	Flooring / Paint / Misc / Granite / Counters / Tile Backs	Mon 8/22/22	Fri 10/28/22																												
18	Apartment Entry Doors	Mon 8/29/22	Fri 10/28/22																												
19	884 Ashford Street:	Mon 5/30/22	Fri 11/10/23																												
20	Sidewalk Bridge	Mon 5/30/22	Fri 6/3/22																												
21	Pass Through Units	Mon 7/25/22	Fri 8/19/22																												
22	Roof	Mon 8/1/22	Fri 4/7/23																												
23	Masonry	Tue 9/13/22	Fri 3/24/23																												
24	Common area	Mon 9/12/22	Fri 4/7/23																												
25	Solar Panel Installation	Mon 6/5/23	Fri 6/23/23																												
26	Elevator #2	Mon 12/12/22	Wed 3/15/23																												
27	Low Voltage Wiring & Security Installation	Mon 2/6/23	Fri 4/21/23																												
28	Apartment Work	Mon 6/27/22	Fri 4/7/23																												
29	Window Caulk Removal (Exterior)	Mon 6/27/22	Tue 11/1/22																												
30	Windows	Mon 7/25/22	Fri 10/28/22																												
31	Electrical	Wed 10/19/22	Wed 12/28/22																												
32	Kitchen / Bathroom / Interior Doors	Wed 10/19/22	Wed 12/28/22																												
33	Flooring / Paint / Misc / Granite / Counters / Tile Backs	Wed 10/19/22	Fri 12/23/22																												
34	Apartment Entry Doors	Mon 11/7/22	Mon 12/19/22																												
35	Re-configure Pass Through Units	Thu 3/16/23	Fri 4/7/23																												
36	Low Voltage Wiring & Security Installation	Mon 9/11/23	Fri 11/10/23																												
37	2 - Building #18 (72 units):	Mon 5/30/22	Fri 11/3/23																												
38	908 Ashford Street:	Mon 5/30/22	Fri 11/3/23																												
39	Sidewalk Bridge	Mon 5/30/22	Fri 6/3/22																												
40	Pass Through Units	Mon 7/25/22	Fri 8/19/22																												
41	Roof	Mon 9/19/22	Fri 4/7/23																												
42	Masonry	Mon 9/12/22	Fri 3/24/23																												

**BOULEVARD TOGETHER HOUSES
LOW-RISE & HIGH-RISE**

ID	Task Name	Start	Finish	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024
				Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
253	Apartment Work	Mon 2/27/23	Fri 9/22/23																												
254	Window Caulk Removal (Exterior)	Mon 2/27/23	Fri 3/24/23																												
255	Windows	Mon 3/13/23	Fri 4/7/23																												
256	Electrical	Fri 6/30/23	Fri 7/28/23																												
257	Kitchen / Bathroom / Interior Doors	Fri 8/11/23	Fri 9/22/23																												
258	Flooring / Paint / Misc / Granite / Counters / Tile Backsplashes	Fri 8/11/23	Fri 9/22/23																												
259	Apartment Entry Doors	Fri 9/1/23	Fri 9/22/23																												
260	9 - Building #1 (72 units):	Mon 3/6/23	Fri 4/26/24																												
261	785 Schenck Avenue:	Mon 3/6/23	Fri 4/26/24																												
262	Sidewalk Bridge	Mon 5/15/23	Fri 5/19/23																												
263	Roof	Fri 6/16/23	Fri 7/7/23																												
264	Masonry	Thu 5/18/23	Fri 8/11/23																												
265	Common area	Mon 6/19/23	Mon 7/17/23																												
266	Solar Panel Installation	Fri 8/25/23	Fri 9/15/23																												
267	Elevator #1	Thu 9/7/23	Fri 12/8/23																												
268	Low Voltage Wiring & Security Installation	Mon 2/5/24	Fri 4/26/24																												
269	Apartment Work	Mon 3/6/23	Fri 6/30/23																												
270	Window Caulk Removal (Exterior)	Mon 3/6/23	Fri 3/31/23																												
271	Windows	Mon 3/13/23	Fri 4/7/23																												
272	Electrical	Mon 4/3/23	Fri 5/26/23																												
273	Kitchen / Bathroom / Interior Doors	Fri 5/12/23	Fri 6/30/23																												
274	Flooring / Paint / Misc / Granite / Counters / Tile Backsplashes	Fri 5/12/23	Fri 6/30/23																												
275	Apartment Entry Doors	Mon 6/5/23	Fri 6/30/23																												
276	797 Schenck Avenue:	Mon 3/6/23	Fri 4/26/24																												
277	Sidewalk Bridge	Mon 5/15/23	Fri 5/19/23																												
278	Masonry	Thu 5/18/23	Fri 8/11/23																												
279	Roof	Fri 6/16/23	Fri 7/7/23																												
280	Common area	Mon 7/17/23	Fri 8/11/23																												
281	Solar Panel Installation	Fri 8/25/23	Fri 9/15/23																												
282	Elevator #2	Wed 12/6/23	Fri 3/8/24																												
283	Low Voltage Wiring & Security Installation	Mon 2/5/24	Fri 4/26/24																												
284	Apartment Work	Mon 3/6/23	Fri 7/28/23																												
285	Window Caulk Removal (Exterior)	Mon 3/6/23	Fri 3/31/23																												
286	Windows	Mon 3/13/23	Fri 4/7/23																												
287	Electrical	Thu 4/27/23	Fri 7/7/23																												
288	Kitchen / Bathroom / Interior Doors	Fri 6/9/23	Fri 7/28/23																												
289	Flooring / Paint / Misc / Granite / Counters / Tile Backsplashes	Fri 6/9/23	Fri 7/28/23																												
290	Apartment Entry Doors	Mon 7/10/23	Fri 7/28/23																												
291	10 - Building #2 (72 units):	Tue 2/21/23	Fri 4/26/24																												
292	817 Schenck Avenue:	Tue 2/21/23	Fri 4/26/24																												
293	Sidewalk Bridge	Mon 5/22/23	Fri 5/26/23																												
294	Roof	Fri 6/23/23	Fri 7/14/23																												

**BOULEVARD TOGETHER HOUSES
LOW-RISE & HIGH-RISE**

ID	Task Name	Start	Finish	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3,
				Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
337	Apartment Entry Doors	Mon 10/2/23	Fri 10/20/23																												
338	854 Ashford Street:	Mon 3/27/23	Fri 6/7/24																												
339	Sidewalk Bridge	Mon 6/5/23	Fri 6/9/23																												
340	Elevator #2	Fri 6/2/23	Fri 8/25/23																												
341	Masonry	Fri 6/9/23	Fri 9/1/23																												
342	Roof	Mon 7/17/23	Fri 8/4/23																												
343	Solar Panel Installation	Mon 9/18/23	Fri 10/6/23																												
344	Common area	Mon 11/13/23	Tue 12/12/23																												
345	Low Voltage Wiring & Security Installation	Mon 4/15/24	Fri 6/7/24																												
346	Apartment Work	Mon 3/27/23	Fri 11/24/23																												
347	Window Caulk Removal (Exterior)	Mon 3/27/23	Fri 4/21/23																												
348	Windows	Mon 4/24/23	Fri 5/19/23																												
349	Electrical	Mon 9/11/23	Fri 10/27/23																												
350	Kitchen / Bathroom / Interior Doors	Thu 10/5/23	Fri 11/24/23																												
351	Flooring / Paint / Misc / Granite / Counters / Tile Backs	Thu 10/5/23	Fri 11/24/23																												
352	Apartment Entry Doors	Thu 11/2/23	Fri 11/24/23																												
353	12 - Building #9 (72 units):	Mon 4/24/23	Fri 6/7/24																												
354	Management Offices	Mon 9/25/23	Fri 11/10/23																												
355	804 Ashford Street:	Mon 4/24/23	Fri 6/7/24																												
356	Sidewalk Bridge	Mon 7/31/23	Fri 8/4/23																												
357	Roof	Mon 7/24/23	Fri 8/11/23																												
358	Masonry	Fri 8/4/23	Fri 10/13/23																												
359	Solar Panel Installation	Mon 9/18/23	Fri 11/10/23																												
360	Common area	Mon 10/9/23	Fri 11/3/23																												
361	Elevator #1	Thu 9/7/23	Fri 12/8/23																												
362	Low Voltage Wiring & Security Installation	Mon 4/15/24	Fri 6/7/24																												
363	Apartment Work	Mon 4/24/23	Fri 10/20/23																												
364	Window Caulk Removal (Exterior)	Mon 4/24/23	Fri 5/19/23																												
365	Windows	Fri 5/19/23	Fri 6/16/23																												
366	Electrical	Mon 8/7/23	Fri 8/25/23																												
367	Kitchen / Bathroom / Interior Doors	Mon 9/11/23	Fri 10/20/23																												
368	Flooring / Paint / Misc / Granite / Counters / Tile Backs	Mon 9/11/23	Fri 10/20/23																												
369	Apartment Entry Doors	Mon 10/2/23	Fri 10/20/23																												
370	816 Ashford Street:	Mon 4/24/23	Fri 6/7/24																												
371	Sidewalk Bridge	Mon 7/31/23	Fri 8/4/23																												
372	Roof	Mon 7/24/23	Fri 8/11/23																												
373	Masonry	Fri 8/4/23	Fri 10/13/23																												
374	Solar Panel Installation	Mon 9/18/23	Fri 10/6/23																												
375	Common area	Mon 11/13/23	Tue 12/12/23																												
376	Elevator #2	Wed 12/6/23	Fri 3/8/24																												
377	Low Voltage Wiring & Security Installation	Mon 4/15/24	Fri 6/7/24																												
378	Apartment Work	Mon 4/24/23	Fri 11/24/23																												

BOULEVARD TOGETHER HOUSES
LOW-RISE & HIGH-RISE



**BOULEVARD TOGETHER HOUSES
LOW-RISE & HIGH-RISE**

